PAYMENT CERTIFICATE

Платежный сертификат

Certificate Number	PC-CW1551656-005	Location	Tengiz
Application Number	PA-CW1551656-005	Date PAS Received	06/11/2017
Contractor	Munaigaskurylys LLP	Date PC Sent	11/11/2017
Contract Number	CW1551656	Period	October 2017
Contract Title & Number	CW1551656 Off Plot Roads		
Sub-Agreement No		PR Number	
Work Authorisation No		Ariba ERP No	

Capital VAT data, if applicable

Scope of Services, Works	1,236,002,132
Materials for Contractors Own Use	
Permanent Construction Materials	364,749,100.00

CONTRACT VALUE

Original Contract Value	KZT	4.29E+010	42,923,802,023
Approved Contract Modifications	KZT	153,527,742.00	
Current Contract Value	KZT	**4.31E+010**	43,077,329,765
Remaining Contract Value	KZT	3.69E+010	

VALUATION

Cumulative Valuation	Cumulative Certified Value	KZT	6,137,703,340.00
	Less Previous Certified Value	KZT	4,536,952,108.00
	Current Certified Value	KZT	**1,600,751,232.00**

DEDUCT

Retention Percentage	10	KZT	-160,075,123.20
Other adjustments (see attached)		KZT	
Amount Certified for this payment Certificate		KZT	**1,440,676,108.80**

SIGNATURES

		Signature & Badge No	Date
Prepared by	Smagulova, Zhanar 14033161		9 NOV 17
Contracts Advisor	Macleod, Ross 10616010	Ross Macleod	9-NOV-17
Project Controls	Halilagic, Asmir [Bolashak Atyrau Limited] 14988687		10-NOV-17
Infrastructure Project Manager - PF	Peace, Dave 14501499		10th Nov '17

This Certificate does not constitute a tax invoice. Payment will only be implemented on receipt of an original invoice.

Приложение 50
к приказу Министра финансов
Республики Казахстан от
20 декабря 2012 года № 562
Форма Р-1

Заказчик (Компания): ТОО "Тенгизшевройл", 060009, Атырауская область, г. Атырау, ул.Сатпаева, д.3
полное наименование, адрес, данные о средствах связи

ИИН/БИН
930440000929

Исполнитель (Порядчик): ТОО "Мунайгазкурылыс", 130000, Мангистауская область, г. Актау, 14 мкр, 72 дом
полное наименование, адрес, данные о средствах связи

050540008349

Договор (контракт): Договор №CW1551656 от «02» июня 2017 г.

Номер	Дата составления
05	31.10.2017

АКТ ВЫПОЛНЕННЫХ РАБОТ (ОКАЗАННЫХ УСЛУГ)*

Номер по порядку	Наименование работ (услуг) (в разрезе их подвидов в соответствии с технической спецификацией, заданием, графиком выполнения работ (услуг) при их наличии)	Дата выполнения работ (оказания услуг) **	Сведения об отчете о научных исследованиях, маркетинговых, консультационных и прочих услугах (дата, номер, количество страниц) (при их наличии)***	Единица измерения	Выполнено работ (оказано услуг)		
					количество	цена за единицу в тенге	Стоимость, в тенге
1	2	3	4	5	6	7	8
1	Объем услуг, работ: Внешнезаводские дороги	31.10.2017	-	месяц	1	1 384 322 387,84	1 384 322 387,84
2	Строительные материалы долгосрочного использования: Внешнезаводские дороги	31.10.2017		месяц	1	408 518 992,00	408 518 992,00
3	Общая сумма: Внешнезаводские дороги	31.10.2017		месяц	1	1 792 841 379,84	1 792 841 379,84

Сведения об использовании запасов, полученных от заказчика _____
наименование, количество, стоимость

Приложение: Перечень документации, в том числе отчет(ы) о маркетинговых, научных исследованиях, консультационных и прочих услугах (обязательны при его (их) наличии) на _____ страниц

Сдал (Исполнитель) Менеджер проекта / _____ / Утепкалиев А.
должность подпись расшифровка подписи

Принял (Заказчик) CRPS MANAGER / _____ / LEE HARRIS 10427235
должность подпись расшифровка подписи

М.П. Дата подписания (принятия) работ(услуг)_____

М.П.

*Применяется для приемки-передачи выполненных работ (оказанных услуг), за исключением строительно-монтажных работ.

**Заполняется в случае, если даты выполненных работ (оказанных услуг) приходятся на различные периоды, а также в случае, если даты выполнения работ (оказания услуг) и даты подписания (принятия) работ (услуг) различны.

***Заполняется в случае наличия отчета о научных исследованиях, маркетинговых, консультационных и прочих услугах.

Supplement 50
to the Order of Minister of Finance
of the Republic of Kazakhstan
dated 20 December 2012 No. 562

Customer (Company) : Tengizchevroil LLP, 060009, 3, Satpayev str., Atyrau, Atyrau region
Company full name, address, contact details

IIN / BIN
930440000929

Contractor : Munaigazkurylys LLP, 130000, building 72, microdistrict 14, Aktau, Mangistau region
Company full name, address, contact details

050540008349

Contract (agreement):Contract №CW1551656 dated June 02, 2017

Document No.	Date of preparation
05	31.10.2017

ACT OF PERFORMED WORK (RENDERED SERVICES)*

Item No	Description of works (services) (separately for each type in accordance with Specification, Task, Works (Services) Schedule if available).	Date of work execution (services rendering)**	Data on the Research Report, Marketing Research, Consulting and other Services (date, number, number of pages) (if available)***	Unit of Measure	Works performed (Services rendered)		
					Quantity	Unit price, KZT	Value, KZT
1	2	3	4	5	6	7	8
1	Scope of Services,Works: Off Plot Roads	31.10.2017	-	month	1	1 384 322 387,84	1 384 322 387,84
2	Permanent Construction Materials: Off Plot Roads	31.10.2017	-	month	1	408 518 992,00	408 518 992,00
3	Total amount: Off Plot Roads	31.10.2017	-	month	1	1 792 841 379,84	1 792 841 379,84

Data on the use of inventories received from the customer _____
name, quantity, value

Enclosure: List of documents, including the Research Report(s) on Marketing, Scientific, Consulting and other Services (compulsory if available) in _____ pages

Delivered (Contractor) Project Manager MGK / _____ / A. Utepkaliyev
Title Signature Print Full Name
L.S.

Accepted (Customer) CEPS MANAGER / _____ / LEE HARRIS 10427235
Title Signature Print Full Name
L.S.

Date of signature (acceptance) of works (services)_____

* Used for handover of works performed (services rendered), with the exception of construction and installation works.

** To be filled in if the dates of performed works (rendered services) fall within different periods, and also if the dates of work performance (services rendering) and dates of signature (acceptance) of works (services) are different.

*** To be filled in if the Research Report(s) on Marketing, Scientific, Consulting and other Services is available.

ATTACHMENT TO INVOICE
COST BREAKDOWN
October, 2017
ПРИЛОЖЕНИЕ К СЧЕТ-ФАКТУРЕ
ДЕТАЛЬНАЯ РАЗБИВКА СТОИМОСТИ
Октябрь, 2017 г.

Company / Компания: Tengizchevroil LLP / ТОО "Тенгизшевройл"
Contractor / Подрядчик: MunaiGazKurylys LLP / ТОО "Мунайгазкурылыс"
Contract Numb ТРЕБОВАНИЕ УПЛАТЫ № PA-CW1 CW1551656
Contract Title / Наименование контракта: OFF PLOT ROADS

				Current Contract Value / Согласованный Общий Объем Работ на Настоящий Момент					Physical Progress / Физический объем выполненных работ			Progress, % / Прогресс, %			Payments (KZT) / Выплаты (тенге)				Remaining Contract Value / Стоимость оставшихся работ по контракту		
Item ref No	Description	Description	UOM	(L) Estimated QTY (A+D)	Labour Rate	Material Rate	(J) Total Unit Price (KZT)	(N) Total Value (KZT) (LxJ)	Cum Previous Month	This Period (Incremental)	Cum Current Month	Cum Previous Period	This Period	Cum to date	Total Previously Invoiced	Current Invoice		Total Invoiced to Date Including Current Invoice	Remaining QTY	Total Unit Price (KZT)	Total Remaining Value (KZT)
Номер позиции	Описание	Описание	CW1551656	(L) Расчетное кол-во (A+D)			(J) Общая удельная стоимость (тенге)	(N) Общая удельная стоимость (тенге) (LxJ)	С начала строит-ва до отчётного периода	Отчётный период	С начала строительства, включая отчётный период	С начала строит ва до отчётного периода	Отчётный период	С начала строительства, включая отчётный период	Сумма предыдущих выплат	Выплата за текущий период		Сумма выплат, включая выплату за текущий период	Объем оставшихся работ	Общая удельная стоимость (тенге)	Стоимость оставшихся работ (тенге)
																Labour Cost	Material Cost				
1	2	3		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	**Preliminaries Milestones**																				
1 01	All 90 Day deliverables issued	Выпуск всех предоставляемых документов за 90 дней	LS	1	202 153 118		202 153 118	202 153 118	0,00	0,50	0,50	0,00%	50,00%	50,00%	0	101 076 559	-	101 076 559	1	202 153 118	101 076 559
1 02	Contractor Key Personnel mobilized	Мобилизация ключевого персонала Подрядчика	LS	1	202 153 118		202 153 118	202 153 118	1,00	0,00	1,00	100,00%	0,00%	100,00%	202 153 118	-	-	202 153 118	-	202 153 118	-
1 03	All Contractor permits to commence Work obtained	Получение Подрядчиком всех разрешений, необходимых для начала выполнения Работ	LS	1	202 153 118		202 153 118	202 153 118	1,00	0,00	1,00	100,00%	0,00%	100,00%	202 153 118	-	-	202 153 118	-	202 153 118	-
1 04	Achieved Company approval to commence mobilization to Area of Operations following CMR	Получение разрешения Компании на начало мобилизации в Зону производственной деятельности после проверки готовности к мобилизации для выполнения строительных работ (ПГМС)	LS	1	202 153 118		202 153 118	202 153 118	0,00	1,00	1,00	0,00%	100,00%	100,00%		202 153 118	-	202 153 118	-	202 153 118	-
1 05	Contractor site set up	Обустройство площадки работ Подрядчика	LS	1	202 153 118		202 153 118	202 153 118	1,00	0,00	1,00	100,00%	0,00%	100,00%	202 153 118	-	-	202 153 118	-	202 153 118	-
1 06	Mobilization of personnel and Construction Equipment to Area of Operations complete	Завершение мобилизации персонала и строительного оборудования в Зону производственной деятельности	LS	1	269 537 489		269 537 489	269 537 489	1,00	0,00	1,00	100,00%	0,00%	100,00%	269 537 489	-	-	269 537 489	-	269 537 489	-
1 07	Technical passport documentation approved by Company	Утверждение технических паспортов Компанией	LS	1	202 153 118		202 153 118	202 153 118	0,00	0,00	0,00	0,00%	0,00%	0,00%	0	-	-	-	1	202 153 118	202 153 118
1 08	Demobilization complete	Завершение демобилизации	LS	1	202 153 118		202 153 118	202 153 118	0,00	0,00	0,00	0,00%	0,00%	0,00%	0	-	-	-	1	202 153 118	202 153 118
1 09	Final Acceptance	Окончательное завершение работ	LS	1	336 921 862		336 921 862	336 921 862	0,00	0,00	0,00	0,00%	0,00%	0,00%	0	-	-	-	1	336 921 862	336 921 862
	SUBTOTAL - Preliminaries Milestones							2 021 531 177				43,33%	0,00%	58,33%	876 996 843	303 229 677	-	1 179 226 520			842 304 657
2	**Preliminaries Monthly Milestones**	Основные этапы подготовительных работ по месяцам																			
2 01	Preliminaries Monthly Milestones	Основные этапы подготовительных работ по месяцам	Month(s)	15	314 460 405		314 460 405	4 716 906 071	4,00	1,00	5,00	26,67%	6,67%	33,33%	1 257 841 620	314 460 405	-	1 572 302 025	10	314 460 405	3 144 604 050
	TOTAL Preliminaries (ATTACHMENT B)				**2 335 991 582**	-	**2 335 991 582**	**6 738 437 248**				**31,67%**	**9,17%**	**40,83%**	**2 133 838 463**	**617 690 082**	-	**2 751 528 545**			**3 986 908 707**
3	**New Road Construction**	Новые дороги																			
3 01	**E1 – Orken** Village to Unity Road	E1 – дорога от посёлка Оркен до дороги Единства			**331 407 428**	**461 806 615**		**793 214 044**							-	-	-	-		**793 214 044**	**793 214 044**
	Geodetic Survey Complete	Завершение геодезической съёмки	LS	1	39 660 702		39 660 702	39 660 702		0,00	0,00	0,00%	0,00%	0,00%	0,00	-	-	-	1	39 660 702	39 660 702
	Traffic Management Complete	Завершение системы организации дорожного движения	LS	1	39 257 918	402 784	39 660 702	39 660 702		0,00	0,00	0,00%	0,00%	0,00%	0,00	-	-	-	1	39 660 702	39 660 702
	Strengthening and regulating for new overlay Complete	Завершение укрепления и выравнивания перед укладкой нового покрытия	LS	1	170 014 718	28 288 793	198 303 511	198 303 511		0,00	0,00	0,00%	0,00%	0,00%	0,00	-	-	-	1	198 303 511	198 303 511
	Top Layers complete	Завершение укладки верхних слоев	LS	1	4 362 677	431 905 047	436 267 724	436 267 724		0,00	0,00	0,00%	0,00%	0,00%	0,00	-	-	-	1	436 267 724	436 267 724
	All new Signage, barriers posts and the like complete	Завершение установки новых дорожных знаков, столбов ограждения и т. п.	LS	1	38 450 710	1 209 992	39 660 702	39 660 702		0,00	0,00	0,00%	0,00%	0,00%					1	39 660 702	39 660 702
	Issue of Mechanical Completion Certificate by Company	Выпуск Компанией акта о завершении механомонтажных работ	LS	1	39 660 702		39 660 702	39 660 702		0,00	0,00	0,00%	0,00%	0,00%					1	39 660 702	39 660 702
3 02	**E2N – Unity Road E1 to Kaspi Zholy dualled**	**E2N – дорога с разделительной полосой от дороги Единства E1 до Каспий Жолы**			**2 636 825 961**	**1 499 681 724**		**4 136 407 688**				**10,65%**	**4,10%**	**14,75%**	**440 527 419**	**167 934 749**	**11 657 966**	**610 120 134**		**4 136 407 688**	**3 526 287 551**
	Prepared by Aisulu Kargina	Завершение геодезической съёмки	LS	1	206 820 384		206 820 384	206 820 384	1	0,00	1,00	100,00%	0,00%	100,00%	206 820 384	-	-	206 820 384	-	206 820 384	-
	Demolition works complete	Завершение работ по демонтажу	LS	1	206 820 384		206 820 384	206 820 384		0,00	0,00	0,00%	0,00%	0,00%	0	-	-	-	1	206 820 384	206 820 384
	Earthworks, Drainage and Utilities Rearrangements Complete	Завершение земляных работ, устройства дренажей и переноса коммуникаций	LS	1	138 244 112	68 576 272	206 820 384	206 820 384	0,13	0,17	0,30	13,00%	17,00%	30,00%	28 886 650	23 501 499	11 657 966	62 046 115	1	206 820 384	144 774 269
	Traffic Management Complete	Завершение системы организации дорожного движения	LS	1	177 249 216	29 571 168	206 820 384	206 820 384		0,00		0,00%	0,00%	0,00%	0	-	-	-	1	206 820 384	206 820 384
	Geosynthetic Material, Base Course and Sub Base Complete	Завершение укладки геосинтетического материала, верхнего и нижнего слоя основания	LS	1	1 034 101 922		1 034 101 922	1 034 101 922	0,20	0,13	0,33	20,00%	13,00%	33,00%	206 820 384	134 433 250	-	341 253 634	1	1 034 101 921	692 848 287
	Top Layers complete	Завершение укладки верхних слоев	LS	1	355 121 046	1 299 442 028	1 654 563 074	1 654 563 074		0,00		0,00%	0,00%	0,00%	0	-	-	-	1	1 654 563 074	1 654 563 074
	All Lighting works Complete	Завершение работ по устройству освещения	LS	1	206 820 384		206 820 384	206 820 384		0,00		0,00%	0,00%	0,00%	0	-	-	-	1	206 820 384	206 820 384
	Signage and all other works complete	Завершение установки дорожных указателей и т. п.	LS	1	104 828 128	101 992 256	206 820 384	206 820 384		0,00		0,00%	0,00%	0,00%	0	-	-	-	1	206 820 384	206 820 384
	Issue of Mechanical Completion Certificate by Company	Выпуск Компанией акта о завершении механомонтажных работ	LS	1	206 820 384		206 820 384	206 820 384		0,00		0,00%	0,00%	0,00%	0	-	-	-	1	206 820 384	206 820 384
3 03	**E2S – Kaspi Zholy to Construction Compound**	**E2S - дорога от Каспий Жолы до Базы ПБР**			**514 884 106**	**339 922 472**		**854 786 578**				**35,65%**	**38,65%**	**74,40%**	**303 876 628**	**66 046 909**	**284 018 678**	**635 961 214**		**854 786 578**	**218 825 364**
	Geodetic Survey Complete	Завершение геодезической съёмки	LS	1	42 739 329		42 739 329	42 739 329	1,00	0,00	1,00	100,00%	0,00%	100,00%	42 739 329	-	-	42 739 329	-	42 739 329	-
	Earthworks, Drainage and Utilities Rearrangements Complete	*Завершение земляных работ, устройства дренажей и переноса коммуникаций*	LS	1	71 299 218	14 179 440	85 478 658	85 478 658	0,71	0,15	0,86	71,00%	15,00%	86,00%	60 689 847	10 694 883	2 126 918	73 511 646	0	85 478 658	11 967 012
	Traffic Management Complete	Завершение системы организации дорожного движения	LS	1	35 536 449	7 202 880	42 739 329	42 739 329		0,00					0	-	-	-	1	42 739 329	42 739 329
	Geosynthetic Material, Base Course and Sub Base Complete	*Завершение укладки геосинтетического материала, верхнего и нижнего слоя основания*	LS	1	213 696 645		213 696 645	213 696 645	0,92	0,00	0,92	92,00%	0,00%	92,00%	196 600 913	-	-	196 600 913	0	213 696 645	17 095 732
	Top Layers complete	*Завершение укладки верхних слоев*	LS	1	66 712 080	317 941 880	384 653 960	384 653 960	0,01	0,83	0,84	1,00%	83,00%	84,00%	3 846 540	55 371 026	263 891 760	323 109 326	0	384 653 960	61 544 634
	Signage and all other works complete	Завершение установки дорожных указателей и т. п.	LS	1	42 141 057	598 272	42 739 329	42 739 329		0,00		0,00%	0,00%	0,00%	0	-	-	-	1	42 739 329	42 739 329
	Issue of Mechanical Completion Certificate by Company	Выпуск Компанией акта о завершении механомонтажных работ	LS	1	42 739 329		42 739 329	42 739 329		0,00		0,00%	0,00%	0,00%	0	-	-	-	1	42 739 329	42 739 329
3 04	**A3 – Construction Compound Bypass.**	**A3 - объездная дорога вокруг Базы ПБР**			**477 265 079**	**683 332 076**		**1 160 597 155**				**82,25%**	**16,90%**	**99,15%**	**954 531 160**	**147 290 876**	**48 850 343**	**1 150 732 079**		**1 160 597 155**	**9 865 076**
	Geodetic Survey Complete	Завершение геодезической съёмки	LS	1	58 029 858		58 029 858	58 029 858	1	0,00	1,00	100,00%	0,00%	100,00%	58 029 858	-	-	58 029 858	-	58 029 858	-
	Traffic Management Complete	Завершение системы организации дорожного движения	LS	1	32 760 737	25 269 120	58 029 857	58 029 857		0,995	0,995	0,00%	99,50%	99,50%	0	32 596 933	25 142 774	57 739 708	0	58 029 857	290 149
	Strengthening and regulating for new overlay Complete	Завершение укрепления и выравнивания перед укладкой нового покрытия	LS	1	265 820 972	24 528 317	290 149 289	290 149 289	1	0,00	1,00	100,00%	0,00%	100,00%	290 149 289	-	-	290 149 289	-	290 149 289	-
	Top Layers complete	Завершение укладки верхних слоев	LS	1	6 383 284	631 945 151	638 328 435	638 328 435	0,95	0,035	0,985	95,00%	3,50%	98,50%	606 412 013	223 415	22 118 080	628 753 508	0	638 328 435	9 574 927
	All new Signage, barriers posts and the like complete	Завершение установки новых дорожных знаков, столбов ограждения и т. п.	LS	1	56 440 370	1 589 488	58 029 858	58 029 858		1,00	1,00	0,00%	100,00%	100,00%	0	56 440 370	1 589 488	58 029 858	-	58 029 858	-
	Issue of Mechanical Completion Certificate by Company	Выпуск Компанией акта о завершении механомонтажных работ	LS	1	58 029 858		58 029 858	58 029 858		1,00	1,00	0,00%	100,00%	100,00%	0	58 029 858	-	58 029 858	-	58 029 858	-

Item No	Description	QTY (A*D)	UOM	(L) Материал	(J) Общая удельная стоимость	(N) Общая удельная стоимость	Previous Month	(Incremental)	Month	Period	This Period	Cum to Date	Previous Period	(Incremental)	Month	Period	This Period	Cum to Date
Номер позиции	Описание	Количество																
3.05	A1 – Construction Compound to 30P.				297 073 690	174 870 740	122 202 950											
	Geodetic Survey Complete	LS	1	Завершение геодезической съёмки	14 853 684		14 853 684											
	Traffic Management Complete	LS	1	Завершение системы управления дорожного движения	14 853 685	2 873 280	11 980 405											
	Strengthening and regulating for new overlay Complete	LS	1	Завершение укрепления и выравнивания перед укладкой нового покрытия	74 268 423	74 268 423	66 081 365	0.00	1.00	100.00%	0.00%	100.00%	74 268 423	-	-	-	-	74 268 423
	Top Layers complete	LS	1	Завершение укладки верхних слоёв	163 390 530	163 390 530	1 188 282	0.00	1.00	100.00%	0.00%	100.00%	163 390 530	-	-	-	-	163 390 530
	All new Signage, barriers posts and the like complete	LS	1	Завершение установки новых дорожных знаков, ограждений и т. п	14 853 684	14 853 684	13 245 500	0.00	1.00	100.00%	0.00%	100.00%	14 853 684	-	-	-	-	14 853 684
	Issue of Mechanical Completion Certificate by Company	LS	1	Выпуск Уведомления акта о завершении механомонтажных работ	14 853 684		14 853 684	1.00		100.00%	0.00%	100.00%	14 853 684	-	-	-	-	14 853 684
3.06	A2 – 30P to 3DL				297 073 690		8 230 283 637											
	Geodetic Survey Complete	LS	1	Завершение геодезической съёмки	128 114 740	128 114 740	128 114 740	1	0.00	1.00	100.00%	0.00%	100.00%	128 114 740	-	-	-	-
	Earthworks, Drainage and Utilities Restatements Complete	LS	1	Завершение земляных работ, устройства дренажей и восстановление коммуникаций	93 523 760	128 114 740	99 857 868	0.06	0.21	21.00%	27.00%	6 666 864	20 970 152	-	5 933 943	34 590 960	1	128 114 740
	Stregthening works base and top layer Complete	LS	1	Завершение работ по укреплению основания и верхнего слоя	1 926 845 687	2 049 835 837	2 049 835 837	0.00	0.06	6.00%	6.00%	6.00%	122 990 150	-	-	122 990 150	1	2 049 835 837
	All new Signage, barriers posts and the like complete	LS	1	Завершение установки новых дорожных знаков, ограждений и т. п	128 114 740	128 114 740	124 360 452		3 754 288	6.00%	0.00%	6.00%	128 114 740	-	-	-	1	128 114 740
	Issue of Mechanical Completion Certificate by Company	LS	1	Выпуск Уведомления акта о завершении механомонтажных работ	128 114 740	128 114 740	128 114 740	0.00		0.00%	0.00%	0.00%	128 114 740	-	-	-	1	128 114 740
3.07	F3 - Багуамгуа Highway Junction F3	LS	1	F3 - Пересечение с Сарамакской трассой - F3	336 861 541	275 300 332	214 473 253	0.00		0.00%	0.00%	0.00%	275 300 332	-	-	-	1	275 300 332
3.08	F4 - Багуамгуа Highway Junction F4	LS	1	F4 - Пересечение с Сарамакской трассой - F4	336 861 541	275 300 332	214 473 253	0.00		0.00%	0.00%	0.00%	275 300 332	-	-	-	1	275 300 332
3.09	F5 - Багуамгуа Highway Junction F5	LS	1	F5 - Пересечение с Сарамакской трассой - F5	268 808 953	268 808 953	205 514 137	0.00		0.00%	0.00%	0.00%	268 808 953	-	-	-	1	268 808 953
	TOTAL. New Road Construction (ATTACHMENT C)				7 705 781 788	10 688 364 778	7 222 790 627			19.41%	8.07%	27.7%	2 117 016 638	332 460 928	630 105 221			2 979 582 987
4	Maintenance of FGP Motor Roads																	
	Maintenance of FGP Motor Roads	1			25 246 935 933	25 500 000 000	25 500 000 000			0.52%	0.47%	0.99%	132 568 885	64 425 619				196 994 885
	Repair works of existing road asphalt concrete pavement according													23 781 010	32 288 172			56 069 182
	TOTAL. Maintenance (ATTACHMENT D)	-	-	-	-	25 500 000 000	-	-	-	0.52%	0.47%	0.99%	132 568 886	88 206 829	32 288 172			253 064 067
	TOTAL. Contract Price (Compensation excluding Transportation Costs)				36 939 626 429	42 923 802 023				10.81%	2.73%	13.5%	4 363 424 367	1 236 002 132	364 749 100			5 964 175 599
5	ADDITIONAL SCOPE																	
	APPROVED CONTRACT MODIFICATIONS																	
5.1	Amendment #1 AVE-CW155156-0002 — Благоприятные атмосферные природные условия Agreed of Circumstances Base in View of Localization of Drawings" изменение в чертежах"	LS	1	AVE-CW155156-0002 — Благоприятные атмосферные природные условия Agreed of Circumstances Base in View of Localization of Drawings" изменение в чертежах"	27 982 992	27 982 992		1.00	0.00	1.00	100.00%	0.00%	100.00%	$ 27 982 992.00	-	-	-	27 982 992
5.2	Amendment #1 AVE-CW155156-0006 – Additional work of SPS asphalt from Ch. 3+75 до Ch 5+20".	LS	1	AVE-CW155156-0006 – Дополнительные работы по асфальтированию SPS начиная с ПК3+75 и ПК5+20"	125 544 750	125 544 750	58 569 670	1.00	0.00	1.00	100.00%	0.00%	100.00%	$ 125 544 750.00	-	-	-	125 544 750
	TOTAL - ADDITIONAL SCOPE				153 527 742	153 527 742	86 552 662							153 527 742	-	-	-	153 527 742
	CONTRACT PRICE ИТОГОВАЯ СУММА ПОДРЯДА				43 077 329 765		3 529 549 228							4 536 952 108	1 236 002 132	364 749 100		6 137 703 340
	Уведомление 10%				4 307 732 977									254 602 016	123 600 213	36 474 910		586 417 560
	Loss Retention 10%													2 291 418 143	1 112 401 918	328 274 190		5 365 758 039
	TO BE PAID К оплате				38 616 069 047													

Construction Manager Company _____ Name / Signature / Date 11.11.17 #10 649 227

Construction Manager MGK _____ Name / Signature / Date #44426628