Приложение 50
к приказу Министра финансов
Республики Казахстан от
20 декабря 2012 года № 562
Форма Р-1

ИИН/БИН

Заказчик (Компания): ТОО "Тенгизшевройл", 060009, Атырауская область, г. Атырау, ул.Сатпаева, д.3 — 930440000929
полное наименование, адрес, данные о средствах связи

Исполнитель (Порядчик): ТОО "Мунайгазкурылыс", 130000, Мангистауская область, г. Актау, 14 мкр, 72 дом — 050540008349
полное наименование, адрес, данные о средствах связи

Договор (контракт): Договор №CW1551656 от «02» июня 2017 г.

Номер	Дата составления
07	31.12.2017

АКТ ВЫПОЛНЕННЫХ РАБОТ (ОКАЗАННЫХ УСЛУГ)*

Номер по порядку	Наименование работ (услуг) (в разрезе их подвидов в соответствии с технической спецификацией, заданием, графиком выполнения работ (услуг) при их наличии)	Дата выполнения работ (оказания услуг) **	Сведения об отчете о научных исследованиях, маркетинговых, консультационных и прочих услугах (дата, номер, количество страниц) (при их наличии)***	Единица измерения	Выполнено работ (оказано услуг)		
					количество	цена за единицу в тенге	Стоимость, в тенге
1	2	3	4	5	6	7	8
1	Объем услуг, работ: Внешнезаводские дороги	31.12.2017	-	месяц	1	1 376 207 800,80	1 376 207 800,80
2	Строительные материалы долгосрочного использования: Внешнезаводские дороги	31.12.2017		месяц	1	10 347 458,24	10 347 458,24
3	Общая сумма: Внешнезаводские дороги	31.12.2017		месяц	1	1 386 555 259,04	1 386 555 259,04

Сведения об использовании запасов, полученных от заказчика _____
наименование, количество, стоимость

Приложение: Перечень документации, в том числе отчет(ы) о маркетинговых, научных исследованиях, консультационных и прочих услугах (обязательны при его (их) наличии) на _____ страницах.

Сдал (Исполнитель) Менеджер проекта / _____ / Утепкалиев А.
должность подпись расшифровка подписи

М.П.

Принял (Заказчик) CEPS MANAGER / _____ / LEE HARRIS 10427235
должность подпись расшифровка подписи

М.П. Дата подписания (принятия) работ(услуг)_____

*Применяется для приемки-передачи выполненных работ (оказанных услуг), за исключением строительно-монтажных работ.

**Заполняется в случае, если даты выполненных работ (оказанных услуг) приходятся на различные периоды, а также в случае, если даты выполнения работ (оказания услуг) и даты подписания (принятия) работ (услуг) различны.

***Заполняется в случае наличия отчета о научных исследованиях, маркетинговых, консультационных и прочих услугах.

Supplement 50
to the Order of Minister of Finance
of the Republic of Kazakhstan
dated 20 December 2012 No. 562

Customer (Company) : Tengizchevroil LLP, 060009, 3, Satpayev str., Atyrau, Atyrau region
Company full name, address, contact details

IIN / BIN
930440000929

Contractor : Munaigazkurylys LLP, 130000, building 72, microdistrict 14, Aktau, Mangistau region
Company full name, address, contact details

050540008349

Contract (agreement): Contract №CW1551656 dated June 02, 2017

Document No.	Date of preparation
07	31.12.2017

ACT OF PERFORMED WORK (RENDERED SERVICES)*

Item No	Description of works (services) (separately for each type in accordance with Specification, Task, Works (Services) Schedule if available).	Date of work execution (services rendering)**	Data on the Research Report, Marketing Research, Consulting and other Services (date, number, number of pages) (if available)***	Unit of Measure	Works performed (Services rendered)		
					Quantity	Unit price, KZT	Value, KZT
1	2	3	4	5	6	7	8
1	Scope of Services,Works: Off Plot Roads	31.12.2017	-	month	1	1 376 207 800,80	1 376 207 800,80
2	Permanent Construction Materials: Off Plot Roads	31.12.2017	-	month	1	10 347 458,24	10 347 458,24
3	Total amount: Off Plot Roads	31.12.2017	-	month	1	1 386 555 259,04	1 386 555 259,04

Data on the use of inventories received from the customer _____
name, quantity, value

Enclosure: List of documents, including the Research Report(s) on Marketing, Scientific, Consulting and other Services (compulsory if available) in _____ pages

Delivered (Contractor) Project Manager MGK / _____ / A. Utepkaliyev
Title Signature Print Full Name
L.S.

Accepted (Customer) CEPS MANAGER / _____ / LEE HARRIS 10427235
Title Signature Print Full Name
L.S.
Date of signature (acceptance) of works (services)_____

* Used for handover of works performed (services rendered), with the exception of construction and installation works.

** To be filled in if the dates of performed works (rendered services) fall within different periods, and also if the dates of work performance (services rendering) and dates of signature (acceptance) of works (services) are different.

*** To be filled in if the Research Report(s) on Marketing, Scientific, Consulting and other Services is available.

FGP/WPMP

Version 1.0

Payment Verification

PAYMENT CERTIFICATE

Платежный сертификат

Certificate Number	PC-CW1551656-007	Location	Tengiz
Application Number	PA-CW1551656-007	Date PAS Received	05/01/2018
Contractor	Munaigaskurylys LLP	Date PC Sent	10/01/18
Contract Number	CW1551656	Period	December 2017
Contract Title & Number	CW1551656 Off Plot Roads		
Sub-Agreement No		PR Number	
Work Authorisation No		Ariba ERP No	

Capital VAT data, if applicable

Scope of Services, Works	1,228,756,964
Materials for Contractors Own Use	
Permanent Construction Materials	9,238,802.00

CONTRACT VALUE

Original Contract Value	KZT	4.29E+010 42,923,802,023
Approved Contract Modifications	KZT	153,527,742.00
Current Contract Value	KZT	**4.31E+010** 43,077,329,765
Remaining Contract Value	KZT	3.45E+010

VALUATION

Cumulative Valuation	Cumulative Certified Value	KZT	8,538,485,571.00
	Less Previous Certified Value	KZT	7,300,489,804.00
	Current Certified Value	KZT	**1,237,995,767.00**

DEDUCT

Retention Percentage	10	KZT	-123,799,576.70
Other adjustments (see attached)		KZT	
Amount Certified for this payment Certificate		KZT	**1,114,196,190.30**

SIGNATURES

		Signature & Badge No	Date
Prepared by	Smagulova, Zhanar 14033161		10 Jan 18
Contracts Advisor	MacLeod, Ross 10616010	Ross MacLeod	10 Jan 18
Project Controls	Halilagic, Asmir [Bolashak Atyrau Limited] for Khassenoun, Inna 70512958		10 Jan 18
Infrastructure Project Manager - PF	Peace, Dave #14150499		10th Jan '18

This Certificate does not constitute a tax invoice. Payment will only be implemented on receipt of an original invoice.

MGK

ATTACHMENT TO INVOICE
COST BREAKDOWN
December , 2017
ПРИЛОЖЕНИЕ К СЧЕТ-ФАКТУРЕ
ДЕТАЛЬНАЯ РАЗБИВКА СТОИМОСТИ
Декабрь, 2017 г.

Company / Компания: Tengizchevroil LLP / ТОО "Тенгизшевройл"
Contractor / Подрядчик: MunaiGazKurylys LLP / ТОО "Мунайгазкурылыс"
Contract Number / Номер контракта: CW1551656
Contract Title / Наименование контракта: OFF PLOT ROADS

				Current Contract Values / Согласованный Общий Объем Работ на Настоящий Момент					Physical Progress / Физический объем выполненных работ			Progress, % / Прогресс, %			Payments (KZT) / Выплаты (тенге)				Remaining Contract Value / Стоимость оставшихся работ по контракту		
Item ref. No.	Description	Description	UOM	(L) Estimated QTY (A+D)	Labour Rate	Material Rate	(J) Total Unit Price (KZT)	(N) Total Value (KZT) (L x J)	Cum Previous Month	This Period (incremental)	Cum Current Month	Cum Previous Period	This Period	Cum to date	Total Previously Invoiced	Current Invoice		Total Invoiced to Date Including Current Invoice	Remaining QTY	Total Unit Price (KZT)	Total Remaining Value (KZT)
Номер позиции	Описание	Описание	CW1551656	(L) Расчетное кол-во (A+D)			(J) Общая удельная стоимость (тенге)	(N) Общая удельная стоимость (тенге) (L x J)	С начала строит-ва до отчётного периода	Отчётный период	С начала строительства, включая отчётный период	С начала строит ва до отчётного периода	Отчётный период	С начала строительства, включая отчётный период	Сумма предыдущих выплат	Выплата за текущий период		Сумма выплат, включая выплату за текущий период	Объем оставшихся работ	Общая удельная стоимость (тенге)	Стоимость оставшихся работ (тенге)
																Labour Cost	Material Cost				
1	2	3		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Preliminaries Milestones																				
1.01	All 90 Day deliverables issued	Выпуск всех предоставляемых документов за 90 дней	LS	1	202 153 118		202 153 118	202 153 118	0,50	0,33	0,83	50,00%	33,00%	83,00%	101 076 559	66 710 529	-	167 787 089	0,17	202 153 118	34 366 030
1.02	Contractor Key Personnel mobilized	Мобилизация ключевого персонала Подрядчика	LS	1	202 153 118		202 153 118	202 153 118	1,00	0,00	1,00	100,00%	0,00%	100,00%	202 153 118	-	-	202 153 118	-	202 153 118	-
1.03	All Contractor permits to commence Work obtained	Получение Подрядчиком всех разрешений необходимых для начала выполнения Работ	LS	1	202 153 118		202 153 118	202 153 118	1,00	0,00	1,00	100,00%	0,00%	100,00%	202 153 118	-	-	202 153 118	-	202 153 118	-
1.04	Achieved Company approval to commence mobilization to Area of Operations following CMR	Получение разрешения компании на начало мобилизации в Зону производственной деятельности после проверки готовности к мобилизации для выполнения строительных работ (ПСМ)	LS	1	202 153 118		202 153 118	202 153 118	1,00	0,00	1,00	100,00%	0,00%	100,00%	202 153 118	-	-	202 153 118	-	202 153 118	-
1.05	Contractor site set up	Обустройство площадки работ Подрядчика	LS	1	202 153 118		202 153 118	202 153 118	1,00	0,00	1,00	100,00%	0,00%	100,00%	202 153 118	-	-	202 153 118	-	202 153 118	-
1.06	Mobilization of personnel and Construction Equipment to Area of Operations complete	Завершение мобилизации персонала и строительного оборудования в Зону производственной деятельности	LS	1	269 537 489		269 537 489	269 537 489	1,00	0,00	1,00	100,00%	0,00%	100,00%	269 537 489	-	-	269 537 489	-	269 537 489	-
1.07	Technical passport documentation approved by Company	Утверждение технических паспортов Компанией	LS	1	202 153 118		202 153 118	202 153 118	0,00	0,00	0,00	0,00%	0,00%	0,00%	0	-	-	-	1	202 153 118	202 153 118
1.08	Demobilization complete	Завершение демобилизации	LS	1	202 153 118		202 153 118	202 153 118	0,00	0,00	0,00	0,00%	0,00%	0,00%	0	-	-	-	1	202 153 118	202 153 118
1.09	Final Acceptance	Окончательное завершение работ	LS	1	336 921 862		336 921 862	336 921 862	0,00	0,00	0,00	0,00%	0,00%	0,00%	0	-	-	-	1	336 921 862	336 921 862
	SUBTOTAL - Preliminaries Milestones				**2 021 531 177**			**2 021 531 177**				**58,33%**	**0,00%**	**61,63%**	**1 179 226 520**	**66 710 529**	**-**	**1 245 937 049**			**775 594 128**
2	Preliminaries Monthli Milestones	Основные этапы подготовительных работ по месяцам																			
2.01	Preliminaries Monthli Milestones	Основные этапы подготовительных работ по месяцам	Month(s)	15	314 460 405		314 460 405	4 716 906 071	6,00	1,00	7,00	40,00%	6,67%	46,67%	1 886 762 430	314 460 405	-	2 201 222 835	8	314 460 405	2 515 683 240
	TOTAL Preliminaries (ATTACHMENT B)							**6 738 437 248**				**45,50%**	**5,64%**	**51,14%**	**3 065 988 950**	**381 170 934**	**-**	**3 447 159 884**		**314 460 405**	**3 291 277 368**
3	New Road Construction	Новые дороги																			
3.01	**E1 – Orken Village to Unity Road**	E1 – дорога от посёлка Оркен до дороги Единства			**331 407 428**	**461 806 616**		**793 214 044**							**-**	**-**	**-**	**-**		**793 214 044**	**793 214 044**
	Geodetic Survey Complete	Завершение геодезической съёмки	LS	1	39 660 702		39 660 702	39 660 702	0,00	0,00	0,00	0,00%	0,00%	0,00%	0,00	-	-	-	1	39 660 702	39 660 702
	Traffic Management Complete	Завершение системы организации дорожного движения	LS	1	39 257 918	402 784	39 660 702	39 660 702	0,00	0,00	0,00	0,00%	0,00%	0,00%	0,00	-	-	-	1	39 660 702	39 660 702
	Strengthening and regulating for new overlay Complete	Завершение укрепления и выравнивания перед укладкой нового покрытия	LS	1	170 014 718	28 288 793	198 303 511	198 303 511	0,00	0,00	0,00	0,00%	0,00%	0,00%	0,00	-	-	-	1	198 303 511	198 303 511
	Top Layers complete	Завершение укладки верхних слоев	LS	1	4 362 677	431 905 047	436 267 724	436 267 724	0,00	0,00	0,00	0,00%	0,00%	0,00%	0,00	-	-	-	1	436 267 724	436 267 724
	All new Signage, barriers posts and the like complete	Завершение установки новых дорожных знаков, столбов ограждения и т. п.	LS	1	38 450 710	1 209 992	39 660 702	39 660 702	0,00	0,00	0,00	0,00%	0,00%	0,00%	0,00	-	-	-	1	39 660 702	39 660 702
	Issue of Mechanical Completion Certificate by Company	Выпуск Компанией акта о завершении механомонтажных работ	LS	1	39 660 702		39 660 702	39 660 702	0,00	0,00	0,00	0,00%	0,00%	0,00%	0,00	-	-	-	1	39 660 702	39 660 702
3.02	**E2N – Unity Road E1 to Kaspi Zholy dualled**	E2N – дорога с разделительной полосой от дороги Единства E1 до Каспий Жолы			**2 636 825 961**	**1 499 581 724**		**4 136 407 685**				**21,70%**	**5,80%**	**27,50%**	**897 600 468**	**232 368 258**	**7 543 390**	**1 137 512 114**		**4 136 407 685**	**2 998 895 572**
	Geodetic Survey Complete	Завершение геодезической съёмки	LS	1	206 820 384		206 820 384	206 820 384	1,00	0,00	1,00	100,00%	0,00%	100,00%	206 820 384	-	-	206 820 384	-	206 820 384	-
	Demolition works complete	Завершение работ по демонтажу	LS	1	206 820 384		206 820 384	206 820 384	0,30	0,00	0,30	30,00%	0,00%	30,00%	62 046 115	-	-	62 046 115	1	206 820 384	144 774 269
	Earthworks, Drainage and Utilities Rearrangements Complete	Завершение земляных работ, устройства дренажей и переноса коммуникаций	LS	1	138 244 112	68 576 272	206 820 384	206 820 384	0,40	0,11	0,51	40,00%	11,00%	51,00%	82 728 154	15 206 852	7 543 390	105 478 396	0	206 820 384	101 341 988
	Traffic Management Complete	Завершение системы организации дорожного движения	LS	1	177 249 216	29 571 168	206 820 384	206 820 384		0,00		0,00%	0,00%	0,00%	0	-	-	-	1	206 820 384	206 820 384
	Geosynthetic Material, Base Course and Sub Base Complete	Завершение укладки геосинтетического материала, верхнего и нижнего слоя основания	LS	1	1 034 101 922		1 034 101 922	1 034 101 922	0,40	0,21	0,61	40,00%	21,00%	61,00%	413 640 769	217 161 404	-	630 802 172	0	1 034 101 921	403 299 749
	Top Layers complete	Завершение укладки верхних слоев	LS	1	355 121 046	1 299 442 028	1 654 563 074	1 654 563 074	0,08	0,00	0,08	8,00%	0,00%	8,00%	132 365 046	-	-	132 365 046	1	1 654 563 074	1 522 198 028
	All Lighting works Complete	Завершение работ по устройству освещения	LS	1	206 820 384		206 820 384	206 820 384		0,00		0,00%	0,00%	0,00%	0	-	-	-	1	206 820 384	206 820 384
	Signage and all other works complete	Завершение установки дорожных указателей и т. п.	LS	1	104 828 128	101 992 256	206 820 384	206 820 384		0,00		0,00%	0,00%	0,00%	0	-	-	-	1	206 820 384	206 820 384
	Issue of Mechanical Completion Certificate by Company	*Выпуск Компанией акта о завершении механомонтажных работ*	LS	1	206 820 384		206 820 384	206 820 384		0,00		0,00%	0,00%	0,00%	0	-	-	-	1	206 820 384	206 820 384
3.03	**E2S – Kaspi Zholy to Construction Compound**	E2S - дорога от Каспий Жолы до Базы ПБР			**514 864 106**	**339 922 472**	**854 786 578**	**854 786 578**				**95,00%**	**0,00%**	**95,00%**	**812 047 249**	**-**	**-**	**812 047 249**		**854 786 578**	**42 739 330**
	Geodetic Survey Complete	Завершение геодезической съёмки	LS	1	42 739 329		42 739 329	42 739 329	1,00	0,00	1,00	100,00%	0,00%	100,00%	42 739 329	-	-	42 739 329	-	42 739 329	-
	Earthworks, Drainage and Utilities Rearrangements Complete	*Завершение земляных работ, устройства дренажей и переноса коммуникаций*	LS	1	71 299 218	14 179 440	85 478 658	85 478 658	1,00	0,00	1,00	100,00%	0,00%	100,00%	85 478 658	-	-	85 478 658	-	85 478 658	-
	Traffic Management Complete	Завершение системы организации дорожного движения	LS	1	35 536 449	7 202 880	42 739 329	42 739 329	1,00	0,00	1,00	100,00%	0,00%	100,00%	42 739 329	-	-	42 739 329	-	42 739 329	-
	Geosynthetic Material, Base Course and Sub Base Complete	*Завершение укладки геосинтетического материала, верхнего и нижнего слоя основания*	LS	1	213 696 645		213 696 645	213 696 645	1,00	0,00	1,00	100,00%	0,00%	100,00%	213 696 645	-	-	213 696 645	-	213 696 645	-
	Top Layers complete	*Завершение укладки верхних слоев*	LS	1	66 712 080	317 941 880	384 653 960	384 653 960	1,00	0,00	1,00	100,00%	0,00%	100,00%	384 653 960	-	-	384 653 960	-	384 653 960	-
	Signage and all other works complete	Завершение установки дорожных указателей и т. п.	LS	1	42 141 057	598 272	42 739 329	42 739 329	1,00	0,00	1,00	100,00%	0,00%	100,00%	42 739 329	-	-	42 739 329	-	42 739 329	-
	Issue of Mechanical Completion Certificate by Company	Выпуск Компанией акта о завершении механомонтажных работ	LS	1	42 739 329		42 739 329	42 739 329		0,00	0,00	0,00%	0,00%	0,00%	0	-	-	-	1	42 739 329	42 739 329
3.04	**A3 – Construction Compound Bypass.**	A3 - объездная дорога вокруг Базы ПБР			**477 265 079**	**683 332 076**		**1 160 597 155**				**100,00%**	**0,00%**	**100,00%**	**1 160 597 155**	**-**	**-**	**1 160 597 155**		**1 160 597 155**	**-**
	Geodetic Survey Complete	Завершение геодезической съёмки	LS	1	58 029 858		58 029 858	58 029 858	1,00	0,00	1,00	100,00%	0,00%	100,00%	58 029 858	-	-	58 029 858	-	58 029 858	-
	Traffic Management Complete	Завершение системы организации дорожного движения	LS	1	32 760 737	25 269 120	58 029 857	58 029 857	1,00	0,000	1,00	100,00%	0,00%	100,00%	58 029 857	-	-	58 029 857	-	58 029 857	-
	Strengthening and regulating for new overlay Complete	Завершение укрепления и выравнивания перед укладкой нового покрытия	LS	1	265 620 972	24 528 317	290 149 289	290 149 289	1,00	0,00	1,00	100,00%	0,00%	100,00%	290 149 289	-	-	290 149 289	-	290 149 289	-
	Top Layers complete	Завершение укладки верхних слоев	LS	1	6 383 284	631 945 151	638 328 435	638 328 435	1,00	0,000	1,00	100,00%	0,00%	100,00%	638 328 435	-	-	638 328 435	-	638 328 435	-
	All new Signage, barriers posts and the like complete	Завершение установки новых дорожных знаков, столбов ограждения и т. п.	LS	1	56 440 370	1 589 488	58 029 858	58 029 858	1,00	0,00	1,00	100,00%	0,00%	100,00%	58 029 858	-	-	58 029 858	-	58 029 858	-
	Issue of Mechanical Completion Certificate by Company	Выпуск Компанией акта о завершении механомонтажных работ	LS	1	58 029 858		58 029 858	58 029 858	1,00	0,00	1,00	100,00%	0,00%	100,00%	58 029 858	-	-	58 029 858	-	58 029 858	-

Item ref. No.	Description	Description	UOM	(L) Estimated QTY (A+D)	Labour Rate	Material Rate	(J) Total Unit Price (KZT)	(N) Total Value (KZT) (L.xJ)	Cum Previous Month	This Period (Incremental)	Cum Current Month	Cum Previous Period	This Period	Cum to date	Total Previously Invoiced	Current Invoice		Total Invoiced to Date Including Current Invoice	Remaining QTY	Total Unit Price (KZT)	Total Remaining Value (KZT)
Номер ссылки	Описание	Описание	Ед.изм.	(L) Расчетное кол-во			(J) Общая удельная стоимость	(N) Общая удельная стоимость	С начала строит-ва до	Отчётный	С начала строительства, включая	С начала строит-ва до отчётного периода	Отчётный	С начала строительства, включая	Сумма предыдущих	Выплата за текущий период		Сумма выплат, включая выплату за текущий м-ц	Объем оставшиеся	Общая удельная стоимость	Стоимость оставшиеся работ
3.05	A1 – Construction Compound to 3GP.	A1 - дорога от Базы ПБР до ЗТП			122 202 950	174 870 740		297 073 690				100,00%	0,00%	100,00%	297 073 690	-	-	297 073 690		297 073 690	-
	Geodetic Survey Complete	Завершение геодезической съёмки	LS	1	14 853 684		14 853 684	14 853 684	1,00	0,00	1,00	100,00%	0,00%	100,00%	14 853 684	-	-	14 853 684	-	14 853 684	-
	Traffic Management Complete	Завершение системы организация дорожного движения	LS	1	11 980 405	2 873 280	14 853 685	14 853 685	1,00	0,00	1,00	100,00%	0,00%	100,00%	14 853 685	-	-	14 853 685	-	14 853 685	-
	Strengthening and regulating for new overlay Complete	Завершение укрепления и выравнивания перед укладкой нового покрытия	LS	1	66 081 385	8 187 038	74 268 423	74 268 423	1,00	0,00	1,00	100,00%	0,00%	100,00%	74 268 423	-	-	74 268 423	-	74 268 423	-
	Top Layers complete	Завершение укладки верхних слоев	LS	1	1 188 292	162 202 238	163 390 530	163 390 530	1,00	0,00	1,00	100,00%	0,00%	100,00%	163 390 530	-	-	163 390 530	-	163 390 530	-
	All new Signage, barriers posts and the like complete	Завершение установки новых дорожных знаков, столбов ограждения и т. п.	LS	1	13 245 500	1 608 184	14 853 684	14 853 684	1,00	0,00	1,00	100,00%	0,00%	100,00%	14 853 684	-	-	14 853 684	-	14 853 684	-
	Issue of Mechanical Completion Certificate by Company	Выпуск Компанией акта о завершении механомонтажных работ	LS	1	14 853 684		14 853 684	14 853 684	1,00	0,00	1,00	100,00%	0,00%	100,00%	14 853 684	-	-	14 853 684	-	14 853 684	-
3.06	A2 – 3GP to 3GI.	A2 - дорога от ЗТП до ЗСГТП			2 530 283 637	32 011 160		2 562 294 797				11,15%	0,00%	11,15%	285 695 870	518 450 431	1 695 412	805 841 714		2 562 294 797	1 756 453 083
	Geodetic Survey Complete	Завершение геодезической съёмки	LS	1	128 114 740		128 114 740	128 114 740	1,00	0,00	1,00	100,00%	0,00%	100,00%	128 114 740	-	-	128 114 740	-	128 114 740	-
	Earthworks, Drainage and Utilities Rearrangements Complete	Завершение земляных работ, устройства дренажей и переноса коммуникаций	LS	1	99 857 868	28 256 872	128 114 740	128 114 740	0,27	0,06	0,33	27,00%	6,00%	33,00%	34 590 980	5 991 472	1 695 412	42 277 864	0,7	128 114 740	85 836 876
	Strengthening works base and-top layer Complete	Завершение работ по укреплению основания и верхнего слоя	LS	1	2 049 835 837		2 049 835 837	2 049 835 837	0,06	0,25	0,31	6,00%	25,00%	31,00%	122 990 150	512 458 959	-	635 449 109	0,7	2 049 835 837	1 414 386 728
	All new Signage, barriers posts and the like complete	Завершение установки новых дорожных знаков, столбов ограждения и т. п.	LS	1	124 360 452	3 754 288	128 114 740	128 114 740		0,00		0,00%	0,00%	0,00%	0	-	-	-	1,0	128 114 740	128 114 740
	Issue of Mechanical Completion Certificate by Company	Выпуск Компанией акта о завершении механомонтажных работ	LS	1	128 114 740		128 114 740	128 114 740		0,00		0,00%	0,00%	0,00%	0	-	-	-	1,0	128 114 740	128 114 740
3.07	F3 - Sarykamys Highway Junction F3	F3 - Пересечение с Сарыкамысской трассой - F3	LS	1	214 473 253	122 408 288	336 881 541	336 881 541		0,00		0,00%	0,00%	0,00%	0	-	-	-	1,0	336 881 541	336 881 541
3.08	F4 - Sarykamys Highway Junction F4	F4 - Пересечение с Сарыкамысской трассой - F4	LS	1	189 954 076	85 346 256	275 300 332	275 300 332		0,00		0,00%	0,00%	0,00%	0	-	-	-	1,0	275 300 332	275 300 332
3.09	F5 - Sarykamys Highway Junction F5	F5 - Пересечение с Сарыкамысской трассой - F5	LS	1	205 514 137	63 294 816	268 808 953	268 808 953		0,00		0,00%	0,00%	0,00%	0	-	-	-	1,0	268 808 953	268 808 953
	TOTAL New Road Conetruction (ATTACHMENT C)				7 222 796 627	3 462 574.148		10 685 364 775				32,32%	7,11%	39,4%	3 453 014 432	750 918 867	9 238 802	4 213 071 922		10 685 364 775	6 472 292 851
4	Maintenance of FQP Motor Roads																				
	Maintenance of FQP Motor Roads			1	25 500 000 000		25 500 000 000	25 500 000 000	0,025		0,028				276 077 300	96 767 343	-	372 844 643	0,97	25 500 000 000	24 775 273 976
	Repair works of existing road asphalt concrete pavement according														351 881 381			351 881 381			
	TOTAL Maintenance (ATTACHMENT D)			-	25 500 000 000	-		25 500 000 000				2,48%	0,38%	2,84%	627 958 681	96 767 343	-	724 726 024	-	-	24 775 273 976
	TOTAL Contract Price (Compensation excluding Transaction Costs)							42 923 622 023				16,65%	2,82%	19,47%	7 148 992 063	1 228 756 964	9 238 802	8 384 987 828			34 538 634 195
5	ADDITIONAL SCOPE																				
	APPROVED CONTRACT MODIFICATIONS																				
5.1	Amendment #1 AWE-CW1551656-0002 — Regrading of Groundwork Base in View of Modification of Drawings"	AWE-CW1551656-0002 — Выполнение вторичного профилирования основания дороги в связи с изменением в чертежах"	LS	1	27 982 992		27 982 992	27 982 992	1,00	0,00	1,00	100,00%	0,00%	100,00%	27 982 992	-	-	27 982 992	-	268 808 953	-
5.2	Amendment #1 AWE-CW1551656-0006 Additional work of SP6 asphalt from Ch 3+75 to Ch 5+20"	AWE-CW1551656-0006 – Дополнительные работы по асфальту КПП6 между пикетажем ПК3+75 и ПК5+20"	LS	1	125 544 750		125 544 750	125 544 750	1,00	0,00	1,00	100,00%	0,00%	100,00%	125 544 750	-	-	125 544 750	-	268 808 953	-
5.3	Amendment #2 AWE-CW1551656-0003 —Focus on Safe Work Practices	Упор на методах безопасного ведения работ	TS&M	1	56 284 800		56 284 800	56 284 800		0,00		0,00%	0,00%	0,00%		-	-	-	1	56 284 800	56 284 800
5.4	Amendment #2 AWE-CW1551656-0005 Pipe Protection for Crossings OQX-MR-E2S-202/205/206	Защита трубопроводов на пересечениях OQX-MR-E2S-202/205/206	LS	1	76 578 014		76 578 014	76 578 014		0,00		0,00%	0,00%	0,00%			-	-	1	76 578 014	76 578 014
5.5	Amendment #2 AWE-CW1551656-0007 Additional road marking works for Security checkpoint SP6 section from chainage 3+75	Разметка дороги у КПП-6 от ПК 3+75 до ПК 5+20	LS	1	629 520		629 520	629 520		0,00		0,00%	0,00%	0,00%			-	-	1	629 520	629 520
5.6	Amendment #2 AWE-CW1551656-0010 Heavy Haul Ride Along Program	Программа освидетельствования работы водителей большегрузного транспорта	TS&M	1	177 297 120		177 297 120	177 297 120		0,00		0,00%	0,00%	0,00%			-	-	1,0	177 297 120	177 297 120
5.7	Amendment #2 AWE-CW1551656-0013 Construction of Moto Road E1N	Construction of Moto Road E1N // Строительство автодороги E1N	LS	1	257 624 896		257 624 896	257 624 896		0,00		0,00%	0,00%	0,00%			-	-	1,0	257 624 896	257 624 896
5.8	Amendment #2 AWE-CW1551656-0014 Additional Safety Barriers – MRE1	Установка дополнительных защитных ограждений на автодороге E1	LS	1	33 583 061		33 583 061	33 583 061		0,00		0,00%	0,00%	0,00%			-	-	1,0	33 583 061	33 583 061
5.9	Amendment #2 AWE-CW1551656-0017 Construction of crossings with pipelines Mangistau Petroleum E2N road	Устройство пересечений с трубопроводами "Мангистау Петролеум" дорога E2N	LS	1	138 493 859		138 493 859	138 493 859		0,00		0,00%	0,00%	0,00%			-	-	1,0	138 493 859	138 493 859
5.10	Amendment #2 AWE-CW1551656-0019 Development of Draft MPE for F3, F4, F5 and E1N	Разработка проекта предельно-допустимых выбросов для F3(J1), F4(J2), F5(J3) и E1N	LS	1	7 130 000		7 130 000	7 130 000		0,00		0,00%	0,00%	0,00%			-	-	1,0	7 130 000	7 130 000
5.11	Amendment #2 AWE-CW1551656-0021 WTF Operation	Эксплуатация КОС (контроль за запахами)	TS&M	1	37 039 728		37 039 728	37 039 728		0,00		0,00%	0,00%	0,00%			-	-	1,0	37 039 728	37 039 728
							-	0				#ДЕЛ/0!	#ДЕЛ/0!	#ДЕЛ/0!		-	-	-	-		-
							-	0				#ДЕЛ/0!	#ДЕЛ/0!	#ДЕЛ/0!		-	-	-	-		-
	TOTAL - ADDITIONAL SCOPE							938 188 749							153 527 742	-	-	153 527 742			784 660 998
	TOTAL CONTRACT PRICE	ИТОГОВАЯ СУММА ПОДРЯДА						43 861 990 783				16,64%	2,82%	19,47%	7 300 469 804	1 228 756 964	9 238 802	8 538 495 571			35 323 505 193
	Less Retention 10%	Удержания 10%						4 386 199 076							730 046 980	122 875 696	923 880	853 495 783			3 453 884 420
	TO BE PAID	К оплате						38 537 502 947							6 570 440 824	1 105 881 268	8 314 922	7 546 462 048			31 084 959 776

* includes AMDOC value not yet executed amount

Construction Manager Company — Name / Signature / Date
GABRIEL 29/09/25
+1341000 h

Construction Manager MGK — Name / Signature / Date
Uteptaliyev A.
#14412625.
#10512968
Khassenova, Inna